

Update as of 8/26/2010

UGI

North Queen

400 block should be completed by Wednesday 9/1/2010

500 block: Service renewals will start 9/2 and finish around 9/17/2010 (approx. 2 weeks)

600 block: Service renewals from approx. 9/20/2010 through 10/1/2010 (approx. 2 weeks)

700 block: Service renewals from approx. 10/1/2010 through 10/15/2010 (approx. 2 weeks)

PPL

** please note this schedule has changed due to unexpected Courthouse work and shutdowns**

** work at Courthouse on N. Duke (transformer vault in sidewalk) will continue through approx.

9/11/2010, pending County approvals**

North Prince (approx. 1 week each)

- North Prince between Lemon and Walnut through tomorrow, 8/26/2010
 - North Prince and Chestnut street intersection work through 9/3/2010
 - North Queen (approx. 1 week each)
 - 000 block, at E. Grant intersection: 9/7/2010. Completion by 9/10/2010
 - 000 block between Orange and Grant: 9/13/2010. Completion by 9/17/2010
 - 100 block, 9/20/2010. Completion by 9/24
 - Chestnut/Queen Intersection: 9/27/2010. Completion by 10/1/2010
- PPL will then re-mobilize back to Prince Street (on or around 10/4/2010) and do minor manhole repairs, which do not require street openings. This work will require traffic restrictions as manholes are opened and entered for maintenance. More information on this work will be provided as it becomes available.

PennDOT/City, Prince and Queen Resurfacing Project and Streetscape Phase II (joint project)

(Contractor: JD Eckman, the schedule below is tentative and subject to PennDOT approval—currently being reviewed—and a more detailed schedule will be forthcoming in the near future)

- Tree trimming and removals will occur now through approx. 9/9/2010 throughout the upcoming resurfacing project on Queen and Prince Streets.
- Surveying, markouts, test pits, and general site preparations will continue concurrently with tree work.
- Milling work may begin on or about 9/13/2010 in Prince Street. More detailed traffic information will follow at a later date, but significant lane restrictions and delays should be anticipated and will be announced. Milling will start at Liberty and run to Vine Street (on Prince).
- Milling work will follow on Queen Street (on or about 9/27/2010), starting at the bridge and working northward towards McGovern.
- Leveling of both streets to follow milling, dates TBD, but the leveling will occur prior to winter.
- Misc. curb ramp and stormwater upgrade & replacement work will occur fall/winter.
- Streetscape Improvements will occur fall through spring.
- Final wearing course for both roads will be installed in spring 2011; project anticipated to be completed in July 2011.

A DOT-approved schedule will be summarized in a future update; all information for the resurfacing/streetscape is preliminary only at this time.

City of Lancaster Water Department

North Queen

300 block of North Queen completed this week, by 8/27/2010

400 block, schedule to be determined. Likely will start the week after Labor Day or whenever UGI vacates this block to avoid conflict. Approx. 2 weeks of work remaining.